

Activity ID	Activity Name	Orig Dur	Start	Finish	2013											
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov			
<b>ASU Tempe SRC Schedule</b>																
<b>Project Summary &amp; Milestones</b>																
A4510	Building Dried In	0		17-May-13	◆ Building Dried In											
A6810	Substantial Completion	0		14-Aug-13	◆ Substantial Completion											
A6820	Occupancy	0		19-Aug-13	◆ Occupancy											
A6800	Final Completion	0		14-Oct-13	◆ Final Completion											
<b>ASU Event Schedule</b>																
A3610	Graduate Commencement 5/8	0	08-May-13*		◆ Graduate Commencement 5/8											
A3620	Undergraduate Commencement 5/9	0	09-May-13*		◆ Undergraduate Commencement 5/9											
A4170	First Day of Class Summer	0	20-May-13*		◆ First Day of Class Summer											
A4180	SDFC Closed - Memorial Day	1	27-May-13*	27-May-13	SDFC Closed - Memorial Day											
A4190	SDFC Closed - Independence Day	1	04-Jul-13*	04-Jul-13	SDFC Closed - Independence Day											
A5940	First Day of Class Fall 2013	0	22-Aug-13*		◆ First Day of Class Fall 2013											
<b>Benchmarks</b>																
A8300	Metal Wall Panel at Windows Benchmark	0	01-Apr-13		◆ Metal Wall Panel at Windows Benchmark											
A8310	Aluminum Window/Curtainwall Frames Benchmark	0	12-Apr-13		◆ Aluminum Window/Curtainwall Frames Benchmark											
A8290	Metal Wall Panel at Vertical/Horizontal Surface Benchmark	0	18-Apr-13		◆ Metal Wall Panel at Vertical/Horizontal Surface Benchmark											
A8360	GFRC Column Cover/Electrical Trim Benchmark	0	26-Apr-13		◆ GFRC Column Cover/Electrical Trim Benchmark											
A8250	Drywall Finish Benchmark	0	29-Apr-13		◆ Drywall Finish Benchmark											
A8380	Wood Wall Paneling	0	03-May-13		◆ Wood Wall Paneling											
A8270	Tectum Ceiling Benchmark	0	06-May-13		◆ Tectum Ceiling Benchmark											
A8400	Interior Wall Paint Benchmark	0	07-May-13		◆ Interior Wall Paint Benchmark											
A8430	Ground Concrete Benchmark	0	14-May-13		◆ Ground Concrete Benchmark											
A8440	Wood Ceiling Panel Benchmark	0	14-May-13		◆ Wood Ceiling Panel Benchmark											
A8410	Running Track Guardrail Benchmark	0	15-May-13		◆ Running Track Guardrail Benchmark											
A8350	Oko Skin Panel Benchmark	0	16-May-13		◆ Oko Skin Panel Benchmark											
A8330	Glass Guardrail Benchmark	0	20-May-13		◆ Glass Guardrail Benchmark											
A8450	Plumbing Fixture Benchmark	0	23-May-13		◆ Plumbing Fixture Benchmark											
A8340	Fiber C Panel Benchmark	0	24-May-13		◆ Fiber C Panel Benchmark											
A8420	Running Track Flooring Benchmark	0	10-Jun-13		◆ Running Track Flooring Benchmark											
A8390	MAC Gym Flooring Benchmark	0	21-Jun-13		◆ MAC Gym Flooring Benchmark											
A8320	Rubber Flooring Benchmark	0	08-Jul-13		◆ Rubber Flooring Benchmark											
<b>Pre-Construction</b>																
<b>Mockup</b>																
A7700	Curtain Wall Fab	40	13-Feb-13 A	10-Apr-13	Curtain Wall Fab											
A7550	Install Joint Sealants	2	25-Mar-13 A	03-Apr-13	Install Joint Sealants											
A7540	Finish recycling center/stair wall mockup	5	27-Mar-13	02-Apr-13	Finish recycling center/stair wall mockup											
A7500	Install Fiber Cement Panels	10	22-May-13	05-Jun-13	Install Fiber Cement Panels											
<b>Fiber C Procurement</b>																
A6900	Final Production Finish/Package/Arrange Transit Fiber C	5	11-Mar-13 A	08-Apr-13	Final Production Finish/Package/Arrange Transit Fiber C											
A7920	Final Production Transit Oko Skin	21	01-Apr-13*	29-Apr-13	Final Production Transit Oko Skin											
A6910	Final Production Transit Fiber C	21	09-Apr-13	07-May-13	Final Production Transit Fiber C											
A7950	Oko Skin Panels Arrive at Kovach Shop	0	30-Apr-13		◆ Oko Skin Panels Arrive at Kovach Shop											
A7930	Kovach Final Fab Oko Skin	10	30-Apr-13	13-May-13	Kovach Final Fab Oko Skin											
A7970	Fiber C Panels Arrive at Kovach Shop	0	08-May-13		◆ Fiber C Panels Arrive at Kovach Shop											
A7940	Kovach Final Fab Fiber C	10	08-May-13	21-May-13	Kovach Final Fab Fiber C											
A7390	Oko Skin Panels Arrive for Install	0		13-May-13	◆ Oko Skin Panels Arrive for Install											
A7240	Fiber Cement Panels Arrive for Install	0		21-May-13	◆ Fiber Cement Panels Arrive for Install											
<b>HM Frames</b>																
A5970	Procure Doors / Hardware	20	07-Mar-13 A	19-Apr-13	Procure Doors / Hardware											
A5980	Procure HM Frames	20	07-Mar-13 A	19-Apr-13	Procure HM Frames											

Start Date: 14-May-12  
 Finish Date: 14-Oct-13  
 Data Date: 27-Mar-13  
 Run Date: 28-Mar-13 07:56  
 Page 1 of 8

Remaining Level of Effort	Critical Remaining Work
Actual Level of Effort	Summary Milestones
Actual Work	Critical Milestones
Remaining Work	Milestone

**ASU Tempe SRC Schedule**



Activity ID	Activity Name	Orig Dur	Start	Finish	2013											
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov			
<b>Elevator Procurement</b>																
A7180	Elevator Fabrication	60	15-Oct-12 A	08-Apr-13	Elevator Fabrication											
A7190	Elevator Delivery	5	09-Apr-13	15-Apr-13	Elevator Delivery											
<b>Construction</b>																
<b>Site Work</b>																
A7670	Domestic Tie in To Building	3	02-Apr-13	04-Apr-13	Domestic Tie in To Building											
A4050	Cut Retention Areas and Export	3	02-Jul-13	05-Jul-13	Cut Retention Areas and Export											
A7030	Concrete Sitewalls	15	02-Jul-13	23-Jul-13	Concrete Sitewalls											
A4060	Fine Grade Around Building	4	08-Jul-13	11-Jul-13	Fine Grade Around Building											
A2730	Site Concrete Sidewalks & Benches	25	10-Jul-13	13-Aug-13	Site Concrete Sidewalks & Benches											
A5690	Elect. Site Lighting (North, East, South Elev.)	12	12-Jul-13	25-Jul-13	Elect. Site Lighting (North, East, South Elev.)											
A4070	Site Landscaping	25	17-Jul-13	14-Aug-13	Site Landscaping											
A5870	Install Bike Racks	1	14-Aug-13	14-Aug-13	Install Bike Racks											
<b>Structure</b>																
A7870	L2 Topping Slab Cure Time	28	08-Mar-13 A	16-Apr-13	L2 Topping Slab Cure Time											
A3040	Intumescent Paint (Double Shift Activity)	19	26-Mar-13 A	05-Apr-13	Intumescent Paint (Double Shift Activity)											
A7980	Pour Stemwalls around Stair 2(Including Prep)	5	01-Apr-13*	05-Apr-13	Pour Stemwalls around Stair 2(Including Prep)											
A7990	Pour Stair 2 Slab(Including Prep)	2	08-Apr-13	09-Apr-13	Pour Stair 2 Slab(Including Prep)											
A8010	Stair 2 Slab Cure Time	3	10-Apr-13	12-Apr-13	Stair 2 Slab Cure Time											
A8000	Stair 2 Placement	1	15-Apr-13	15-Apr-13	Stair 2 Placement											
<b>Exterior Finishes</b>																
<b>Roofing</b>																
A4300	Kovach Waterproofing @ parapet	3	19-Mar-13 A	09-Apr-13	Kovach Waterproofing @ parapet											
<b>Exterior Framing</b>																
A6160	EIFS Wall Area 1 West(Need Expansion Joints)	11	14-Feb-13 A	27-Mar-13	EIFS Wall Area 1 West(Need Expansion Joints)											
A4320	EIFS Soffit /EIFS Stair Tower Area 1 & 3 North (Includes Cure)	11	06-Mar-13 A	10-Apr-13	EIFS Soffit /EIFS Stair Tower Area 1 & 3 North (Includes Cure)											
A7880	Sheathing Area 2 West Side	6	19-Mar-13 A	27-Mar-13	Sheathing Area 2 West Side											
A6410	Large Exterior Soffit OH Electrical	6	20-Mar-13 A	01-Apr-13	Large Exterior Soffit OH Electrical											
A8460	Can Lights Area 2 West Soffit	3	27-Mar-13*	29-Mar-13	Can Lights Area 2 West Soffit											
A8190	East Light Niche EIFS	4	28-Mar-13*	02-Apr-13	East Light Niche EIFS											
A4200	Kovach Metal Panels Area 1 & 3 North	12	29-Mar-13*	15-Apr-13	Kovach Metal Panels Area 1 & 3 North											
A7750	EIFS Soffit & Wall Area 2 West	5	01-Apr-13	05-Apr-13	EIFS Soffit & Wall Area 2 West											
A6390	Sheath Large Exterior Soffit Area 3	4	02-Apr-13	05-Apr-13	Sheath Large Exterior Soffit Area 3											
A8140	West Light Niche EIFS	5	02-Apr-13*	08-Apr-13	West Light Niche EIFS											
A8210	East Light Niche Roof Drain Install	3	03-Apr-13	05-Apr-13	East Light Niche Roof Drain Install											
A8220	East Light Niche Electrical Rough-in	2	08-Apr-13	09-Apr-13	East Light Niche Electrical Rough-in											
A6400	Waterproof Large Exterior Soffit Area 3	3	08-Apr-13	10-Apr-13	Waterproof Large Exterior Soffit Area 3											
A8160	West Light Niche Roof Drain Install	3	09-Apr-13	11-Apr-13	West Light Niche Roof Drain Install											
A8230	East Light Niche Steel	3	10-Apr-13	12-Apr-13	East Light Niche Steel											
A6150	EIFS Large Low Soffit Area Should tie to Soffit framing and sheathing	9	11-Apr-13	23-Apr-13	EIFS Large Low Soffit Area Should tie to Soffit framing and sheathing											
A4340	Curtain Wall Area 2 South	20	11-Apr-13	08-May-13	Curtain Wall Area 2 South											
A4330	Curtain Wall Area 1 & 3 North	27	11-Apr-13	17-May-13	Curtain Wall Area 1 & 3 North											
A8170	West Light Niche Electrical Rough-in	2	12-Apr-13	15-Apr-13	West Light Niche Electrical Rough-in											
A8480	East Light Niche Roofing	2	15-Apr-13	16-Apr-13	East Light Niche Roofing											
A8180	West Light Niche Steel	3	16-Apr-13	18-Apr-13	West Light Niche Steel											
A8020	Stair 2 Exterior Framing	5	16-Apr-13	22-Apr-13	Stair 2 Exterior Framing											
A4210	Kovach Metal Panels Area 1 South	10	16-Apr-13	29-Apr-13	Kovach Metal Panels Area 1 South											
A8470	West Light Niche Roofing	2	19-Apr-13	22-Apr-13	West Light Niche Roofing											
A5910	Install Exterior Doors & Hardware	5	22-Apr-13	26-Apr-13	Install Exterior Doors & Hardware											
A8030	Stair 2 Membrane	3	23-Apr-13	25-Apr-13	Stair 2 Membrane											
A4360	Curtain Wall East Elevation Area 2 & 3	11	25-Apr-13	09-May-13	Curtain Wall East Elevation Area 2 & 3											
A4220	Kovach Metal Panels Area 2 West	3	30-Apr-13	02-May-13	Kovach Metal Panels Area 2 West											

Start Date: 14-May-12  
 Finish Date: 14-Oct-13  
 Data Date: 27-Mar-13  
 Run Date: 28-Mar-13 07:56  
 Page 2 of 8

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Summary Milestones
- ◆ Critical Milestones
- ◆ Milestone

**ASU Tempe SRC Schedule**



Activity ID	Activity Name	Orig Dur	Start	Finish	2013																
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov								
A4230	Kovach Metal Panels & Louvers Area 2 South	9	03-May-13	15-May-13																	
A4380	Curtain Wall Area 1 South	10	06-May-13	17-May-13																	
A4420	Sun Shades Area 2 South	15	09-May-13	30-May-13																	
A4430	Sun Shades Area 2 East	3	10-May-13	14-May-13																	
A4500	Curtain Wall Caulking Area 2 & 3 East	5	15-May-13	21-May-13																	
A4440	Sun Shades Area 3 North	7	20-May-13	29-May-13																	
A4460	Curtain Wall Caulking Area 1 & 3 North	8	20-May-13	30-May-13																	
A4410	Sun Shades Area 1 South	15	20-May-13	10-Jun-13																	
A4800	Install Roll-up door	2	30-May-13	31-May-13																	
A4490	Curtain Wall Caulking Area 2 South	5	31-May-13	06-Jun-13																	
A4470	Curtain Wall Caulking Area 1 South	3	11-Jun-13	13-Jun-13																	
A7820	Delivery Leaveout Curtain Wall SE Corner 3 Court Gym 2nd Floor	5	13-Jun-13	19-Jun-13																	
A4400	Curtain Wall Area 2 West	5	20-Jun-13	26-Jun-13																	
A4480	Curtain Wall Caulking Area 2 West	2	27-Jun-13	28-Jun-13																	
<b>Fiber Concrete Panels</b>																					
A3450	Cross Furring Closure Strips Area 2 East Elevation	5	11-Mar-13 A	03-Apr-13																	
A6000	Okoskin Insulation Area 3 North Elevation	5	18-Mar-13 A	27-Mar-13																	
A3830	Cross Furring Closure Strips Area 3 West Elevation	5	19-Mar-13 A	05-Apr-13																	
A4160	Fiber C Insulation Area 2 South	2	21-Mar-13 A	28-Mar-13																	
A4150	Okoskin Insulation Area 3 East Elevation	4	25-Mar-13 A	05-Apr-13																	
A3910	Fiber C Insulation Area 2 East Elevation	4	01-Apr-13	04-Apr-13																	
A6020	Okoskin Insulation Area 3 West Elevation	4	02-Apr-13	05-Apr-13																	
A3320	Fiber C Waterproofing Area 2 West Elevation	6	02-Apr-13	09-Apr-13																	
A3870	Cross Furring Closure Strips Area 3 South Elevation (Above Louvers Grid E)	5	03-Apr-13	09-Apr-13																	
A6970	Okoskin Insulation Area 3 South Elevation	4	05-Apr-13	10-Apr-13																	
A3270	Cross Furring Closure Strips Area 2 West Elevation	5	10-Apr-13	16-Apr-13																	
A3080	Fiber C Z Furring / Insulation Area 2 West Elevation	5	11-Apr-13	17-Apr-13																	
A3880	Okoskin Panels Area 3 South (Above Louvers Grid E)	22	14-May-13	13-Jun-13																	
A3670	Okoskin Panels Area 3 East High Wall	31	17-May-13	01-Jul-13																	
A3280	Fiber C Panels Area 2 West Elevation	20	22-May-13	19-Jun-13																	
A3460	Fiber C Panels Area 2 East Elevation	27	22-May-13	28-Jun-13																	
A3790	Okoskin Panels Area 3 North Elevation	31	22-May-13	05-Jul-13																	
A3840	Okoskin Panels Area 3 West Elevation	27	28-May-13	03-Jul-13																	
A3420	Fiber C Panels Area 2 South Elevation	7	20-Jun-13	28-Jun-13																	
A4270	Kovach Coping Cap	7	08-Jul-13	16-Jul-13																	
<b>Building Systems</b>																					
<b>Existing Building MEP Tie-ins</b>																					
<b>Boiler Room Existing Building</b>																					
A3580	HVAC Piping Basement(Fan Coils & Steam)	7	03-Apr-13	11-Apr-13																	
A3590	Shut down Request	1	03-May-13*	03-May-13																	
A7890	Tie-in To Existing System	1	13-May-13	13-May-13																	
A2900	Mech. Insulation Basement	5	14-May-13	20-May-13																	
<b>Rooftop Electrical Feeds from Existing Bldg.</b>																					
A5640	Set SES Section @ Existing SES Room (8wks from 7/30)	2	27-Mar-13	28-Mar-13																	
A5580	Elec. Conduit run from Existing SES room to Roof Top Pull Boxes	6	27-Mar-13	03-Apr-13																	
A5750	Elec. Conduit Rack @ Existing SES Room up to Roof	6	27-Mar-13	03-Apr-13																	
A5650	Elect. Feeder Wires & Terminations Power On (Need Gear)	10	29-Mar-13	11-Apr-13																	
<b>IT Special System</b>																					
A5780	IT Special System Rack/Conduit GL E.8 to 0.1, C4 Existing to New (Night Work)	15	27-Mar-13	16-Apr-13																	
<b>Elevator</b>																					
A7050	Elevator Mobilize/Unload/Stage	2	16-Apr-13	17-Apr-13																	
A7060	Install Machine Room Equipment	2	18-Apr-13	19-Apr-13																	

Start Date: 14-May-12  
 Finish Date: 14-Oct-13  
 Data Date: 27-Mar-13  
 Run Date: 28-Mar-13 07:56  
 Page 3 of 8

Remaining Level of Effort	Critical Remaining Work
Actual Level of Effort	Summary Milestones
Actual Work	Critical Milestones
Remaining Work	Milestone

ASU Tempe SRC Schedule



Activity ID	Activity Name	Orig Dur	Start	Finish	2013												
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov				
A7070	Install Rails & Brackets	3	22-Apr-13	24-Apr-13			■										
A7080	Install Cylinders	2	25-Apr-13	26-Apr-13			■										
A7090	Install Pit Equipment & Car Sling	2	29-Apr-13	30-Apr-13			■										
A7100	Install Entrances & Finishes	3	01-May-13	03-May-13			■										
A7110	Install Hoistway Equipment/Pipe/Wire	2	06-May-13	07-May-13			■										
A7120	Install Cab, Wiring, & Door Operators	2	08-May-13	09-May-13			■										
A7130	Adjust & Inspect Elevator (After Fire Alarm & Phone Line complete)	3	10-May-13	14-May-13			■										
A7140	Elevator Stadel Inspection	0		14-May-13				◆									
A7150	Elevator Final Clean & Demobilize	1	15-May-13	15-May-13				■									
<b>Interior Finishes</b>																	
<b>Area 1</b>																	
<b>Area 1 1st Floor</b>																	
A2880	HVAC Duct Rough Area 1	8	04-Mar-13 A	03-Apr-13	■												
A4280	Electrical In-Wall Rough-in	8	08-Mar-13 A	29-Mar-13	■												
A3930	OH Electrical Rough	15	09-Mar-13 A	29-Mar-13	■												
A5680	Frame/Rock/Tape Electrical Room Area 1	4	11-Mar-13 A	27-Mar-13	■												
A4240	Plumbing Wall Rough-in Area 1	5	12-Mar-13 A	28-Mar-13	■												
A3160	OH Plumbing Install Waste/Vent/Roof Draing Piping Area 1	7	13-Mar-13 A	29-Mar-13	■												
A3690	Mech Insulation	7	20-Mar-13 A	10-Apr-13	■												
A5670	Elect. Rm Conduit & Panels	10	28-Mar-13	10-Apr-13		■											
A3290	HVAC Piping Area 1	5	29-Mar-13	04-Apr-13		■											
A3630	OH Plumbing Domestic Water Area 1 (Plumbing Insulation needed)	3	01-Apr-13	03-Apr-13		■											
A6170	Area 1 Interior Hardlid Framing	5	01-Apr-13	05-Apr-13		■											
A4680	Install Operable Partition Track (lead time of 6wks for panels)	1	02-Apr-13*	02-Apr-13			■										
A6950	Above Ceiling Elect. Rough Area 1 1st Flr	4	08-Apr-13	11-Apr-13			■										
A6180	Area 1 Interior Hardlid Drywall	5	08-Apr-13	12-Apr-13			■										
A4550	Hang Drywall Area 1	10	11-Apr-13	24-Apr-13			■										
A6380	Area 1 Interior Hardlid Tape	5	15-Apr-13	19-Apr-13			■										
A7450	Install Lobby Stair (Stair 4)	5	16-Apr-13*	22-Apr-13			■										
A6220	Install Precast Treades (need durations)	1	23-Apr-13	23-Apr-13				■									
A6240	Drill and tap for rail pucks and make glass templates at lobby stair and balcony (Need lo...	10	23-Apr-13*	06-May-13				■									
A5880	Paint Stairwell	3	25-Apr-13	29-Apr-13				■									
A5290	GFRC	4	25-Apr-13	30-Apr-13				■									
A4620	Tape & Finish Drwall Area 1	7	25-Apr-13	03-May-13				■									
A5890	Install HM Doors & Hardware Area 1	8	25-Apr-13	06-May-13				■									
A5270	Millwork Rm 170 Supervisor Station Area 3	5	02-May-13	08-May-13				■									
A4700	Prime & Paint 1st Coat Area 1	5	06-May-13	10-May-13				■									
A6260	Fabrical glass guardrail at lobby stair and balcony	10	07-May-13	20-May-13				■									
A6440	Ceramic Tile In Restrooms	10	08-May-13	21-May-13				■									
A6010	Interior Concrete Grind Remaining Floor Area	1	13-May-13	13-May-13				■									
A4780	Plywood @ IDF Area 1 1st Flr	2	13-May-13	14-May-13				■									
A4990	Install Ceiling Grid Area 1	3	13-May-13	15-May-13				■									
A5320	VRF System	4	13-May-13	16-May-13				■									
A4760	Install Fire Door Area 1	6	13-May-13	20-May-13				■									
A5170	Millwork Rm 152 Social Lounge W. Area 1	12	13-May-13	29-May-13				■									
A5950	Kovach Structural Glass Walls	15	13-May-13	03-Jun-13				■									
A4690	Install Operable Partition panels Area 1	1	15-May-13	15-May-13				■									
A5450	Trim Fire Sprinklers	1	16-May-13	16-May-13				■									
A5330	Elect. Trim	7	16-May-13	24-May-13				■									
A5350	Drywall Hard Ceilings Area 1	3	17-May-13	21-May-13				■									
A5730	Toilet Compartments	3	22-May-13	24-May-13				■									
A5360	HVAC Trim/Devices Area 1	4	22-May-13	28-May-13				■									

Start Date: 14-May-12  
 Finish Date: 14-Oct-13  
 Data Date: 27-Mar-13  
 Run Date: 28-Mar-13 07:56  
 Page 4 of 8

■ Remaining Level of Effort	◆ Critical Remaining Work
■ Actual Level of Effort	◆ Summary Milestones
■ Actual Work	◆ Critical Milestones
■ Remaining Work	◆ Milestone

ASU Tempe SRC Schedule









Activity ID	Activity Name	Orig Dur	Start	Finish	2013												
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov				
A3470	HVAC Piping Area 3	5	27-Mar-13	02-Apr-13		■											
A3800	OH Plumbing Domestic Water Area 3 & 2	15	27-Mar-13	16-Apr-13		■											
A3710	Mech Insulation	7	01-Apr-13	09-Apr-13		■											
A4580	Hang Drywall Area 3	8	03-Apr-13	12-Apr-13		■											
A5340	Frame Hard Ceilings	8	12-Apr-13	23-Apr-13		■											
A5400	Drywall Hard Ceilings	8	24-Apr-13	03-May-13			■										
A5300	GFRC	15	24-Apr-13	14-May-13			■										
A4640	Tape & Finish Drwall	7	06-May-13	14-May-13				■									
A6290	Paint Lobby Stair	2	15-May-13	16-May-13				■									
A4720	Prime & Paint 1st Coat	5	15-May-13	21-May-13				■									
A6530	Set glass and install rail at lobby stair and balcony	2	21-May-13	22-May-13					■								
A5010	Tectum Wall Panels	6	22-May-13	30-May-13					■								
A4940	Install Ceiling Grid	12	22-May-13	07-Jun-13					■								
A5250	Millwork / Granite Rm 170L1 1st Flr Social/Recycle Cntr Area 3	4	03-Jun-13	06-Jun-13					■								
A5550	Elect. Trim	13	03-Jun-13	19-Jun-13					■								
A5260	Millwork Fitness/Cardio Rm 170 Wall Paneling Area 3	18	03-Jun-13	26-Jun-13					■								
A5420	HVAC Trim/Devices Area 3 1st Flr	5	06-Jun-13	12-Jun-13					■								
A5510	Trim Fire Sprinklers	1	10-Jun-13	10-Jun-13					■								
A5710	Plumbing Fixtures & Trim	3	10-Jun-13	12-Jun-13					■								
A4950	Install Ceiling Tile	4	18-Jun-13	21-Jun-13					■								
A5050	Final Paint Coat Area 3	5	27-Jun-13	03-Jul-13					■								
A6610	Install Flooring (Athletic & Carpet)	10	05-Jul-13	18-Jul-13					■								
A6580	Rough Clean	3	16-Jul-13	18-Jul-13					■								
A6590	Generate Punchlist	3	16-Jul-13	18-Jul-13					■								
A6600	Final Clean	5	17-Jul-13	23-Jul-13					■								
<b>Area 3 2nd Floor</b>																	
A6070	Basketball Support Shop Drawing and Fab	40	13-Feb-13 A	09-Apr-13	■	■											
A8050	Roof Drain Install	1	27-Feb-13 A	27-Mar-13	■	■											
A3970	Interior Wall Framing Area 3 2nd Flr	8	05-Mar-13 A	05-Apr-13	■	■											
A6990	Hard Lid Ceiling Framing	5	19-Mar-13 A	17-Apr-13	■	■											
A8090	Install Tectum support Framing	5	29-Mar-13	05-Apr-13		■											
A5470	Frame High Hard lid Ceiling Area 3 2nd Flr (Double Shift Activity)	14	29-Mar-13	10-Apr-13		■											
A4530	Elect. In-Wall Rough-in	5	04-Apr-13	10-Apr-13		■											
A4030	OH Electrical Rough (Double Shift Activity)	20	05-Apr-13	22-Apr-13		■											
A3500	HVAC Piping Area 3 2nd Flr	3	08-Apr-13*	10-Apr-13		■											
A3720	Mech Insulation	7	08-Apr-13	16-Apr-13		■											
A7000	Above Ceiling Elect Rough	4	17-Apr-13	22-Apr-13			■										
A8060	Hang Drywall High Hard Lid Ceiling Area 3 2nd Flr	5	22-Apr-13	26-Apr-13			■										
A8110	Install Tectum Ceiling Grid	15	22-Apr-13	10-May-13			■										
A4590	Hang Drywall Area 3 2nd Flr	8	23-Apr-13	02-May-13			■										
A8070	Hang & Tape High Hard Lid Area 3 2nd Flr	8	29-Apr-13	08-May-13				■									
A5230	Millwork 3 Court Gym Wall Panels Area 3	18	02-May-13	28-May-13				■									
A4650	Tape & Finish Drwall	8	03-May-13	14-May-13				■									
A8130	HVAC High Duct Rough Area 3 2nd Flr	10	06-May-13	17-May-13				■									
A8120	Above Tectum Ceiling Elect. Rough	10	13-May-13	24-May-13				■									
A4730	Prime & Paint 1st Coat	5	15-May-13	21-May-13				■									
A6100	Install Score Boards	10	15-May-13	29-May-13				■									
A5500	Trim Fire Sprinklers	1	22-May-13	22-May-13				■									
A5440	HVAC Trim/Devices Area 3 2nd Flr	5	22-May-13	29-May-13				■									
A5570	Elect. Trim	7	22-May-13	31-May-13				■									
A5280	Millwork 3 Court Gym Benches Area 3	7	22-May-13	31-May-13				■									
A6080	Install Goal Supports	10	22-May-13	05-Jun-13				■									

Start Date: 14-May-12  
 Finish Date: 14-Oct-13  
 Data Date: 27-Mar-13  
 Run Date: 28-Mar-13 07:56  
 Page 7 of 8

■ Remaining Level of Effort	■ Critical Remaining Work
■ Actual Level of Effort	◆ Summary Milestones
■ Actual Work	◆ Critical Milestones
■ Remaining Work	◆ Milestone

ASU Tempe SRC Schedule



Activity ID	Activity Name	Orig Dur	Start	Finish	2013													
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov					
A8080	Install Tectum Ceiling Panels	5	28-May-13	03-Jun-13					■									
A5930	HVAC Test & Balance Gym	5	30-May-13	05-Jun-13					■									
A5040	Final Paint Coat Area 3 2nd Flr	5	03-Jun-13	07-Jun-13					■									
A6090	Install Goals	2	06-Jun-13	07-Jun-13					■									
A4860	Wood Floor Delivery	3	10-Jun-13	12-Jun-13					■									
A4810	Plywood Subfloor Install - Gym Wood Floor	6	13-Jun-13	20-Jun-13					■									
A4820	Gym Wood Floor Acclimation	5	21-Jun-13	27-Jun-13					■									
A4830	Gym Wood Floor Installation	10	28-Jun-13	09-Jul-13					■									
A4840	Gym Wood Floor Sanding, Striping, & Finishing	18	10-Jul-13	30-Jul-13					■									
A6630	Generate Punchlist	2	26-Jul-13	29-Jul-13						■								
A6620	Rough Clean	5	26-Jul-13	01-Aug-13						■								
A6640	Final Clean	5	30-Jul-13	03-Aug-13						■								
A4850	GymWood Floor Cove Base / Thresholds	2	31-Jul-13	01-Aug-13						■								
<b>Area 3 Mezz</b>																		
A3360	Finish HVAC Duct Rough Area 3 Mezz	13	08-Mar-13 A	29-Mar-13	■													
A4540	Elect.Equip Hookup	5	01-Apr-13	05-Apr-13		■												
A3510	HVAC Piping Area 3 Mezz	17	15-Apr-13	07-May-13		■												
A3730	Mech Insulation	7	06-May-13	14-May-13			■											
A4040	OH Electrical Rough	2	08-May-13	09-May-13				■										
A3990	Interior Wall Framing Area 3	5	15-May-13	21-May-13				■										
A4520	Elect. In-Wall Rough	7	20-May-13	29-May-13				■										
A4260	Plumbing Wall Rough-in Mezz	3	22-May-13	24-May-13				■										
A4600	Hang Drywall Area 3 Mezz	4	30-May-13	04-Jun-13				■										
A4660	Tape & Finish Drwall	4	05-Jun-13	10-Jun-13				■										
A4740	Prime & Paint 1st Coat	2	11-Jun-13	12-Jun-13				■										
A4870	Install Ceiling Grid	5	13-Jun-13	19-Jun-13				■										
A5520	Trim Fire Sprinklers	1	20-Jun-13	20-Jun-13				■										
A7010	Above Ceiling Elect. Rough	3	20-Jun-13	24-Jun-13				■										
A4930	Install Ceiling Tile	5	25-Jun-13	01-Jul-13				■										
A5030	Final Paint Coat Area Area 3 Mezz	1	02-Jul-13	02-Jul-13				■										
<b>Project Close-Out</b>																		
A7020	HVAC Test & Balance (Remainder of Project)	15	13-Jun-13	03-Jul-13				■										
A6670	Final Commissioning and Adjusting	20	24-Jun-13	22-Jul-13				■										
A5920	Adjust & Punch Doors	3	01-Jul-13	03-Jul-13				■										
A7040	Smoke Inspection	2	05-Jul-13	08-Jul-13				■										
A6680	Final Inspections and Testing	10	22-Jul-13	02-Aug-13				■										
A7160	FLS Final Inspections	3	29-Jul-13	31-Jul-13				■										
A6690	Work off Punch List	15	31-Jul-13	16-Aug-13				■										
A6700	Install FF&E	15	01-Aug-13	17-Aug-13				■										
A7210	ASU Equipment Move-in	10	02-Aug-13	13-Aug-13				■										
A6650	Substantial Completion	0		14-Aug-13				◆										
A6710	Closeout Trade Contracts	30	15-Aug-13	13-Sep-13				■										
A6720	Closeout Gilbane/Owner Contract	60	15-Aug-13	13-Oct-13				■										
A6740	Occupancy	0		19-Aug-13				◆										
A6730	Final Completion	0		14-Oct-13				◆										

Start Date: 14-May-12  
 Finish Date: 14-Oct-13  
 Data Date: 27-Mar-13  
 Run Date: 28-Mar-13 07:56  
 Page 8 of 8

- Remaining Level of Effort
- Critical Remaining Work
- Actual Level of Effort
- ◆ Summary Milestones
- Actual Work
- ◆ Critical Milestones
- Remaining Work
- ◆ Milestone

ASU Tempe SRC Schedule

